

ROUTE 16 CONSTRUCTION SUMMARY REPORT

WEDNESDAY, OCTOBER 24, 2017

BERLIN, NEW HAMPSHIRE

PATIENCE PLEASE... *It will be worth it!*

ANTICIPATED CONSTRUCTION PHASING

- **Phase I** – Mill and Overlay (Twelfth St. north)
- **Phase II** – Full Reconstruction (Seventh – Eighth St. and Twelfth St. intersection)
- **Phase III** – Full Reconstruction (St. Anne’s Church to Twelfth St. intersection, excluding Phase II area)

WORK PROGRESS (Last 2 Weeks)

- **Phase I** – Complete.
- **Phase II** – Nearly Complete.
 - Completed wearing course pavement installation.
 - Completed several improvements near Twelfth St. Bridge including curbing, traffic signals, and guardrail.
- **Phase III** – Nearly Complete.
 - Completed wearing course pavement installation.
 - Completed paving of several driveways.
 - Continued installation of concrete pavers adjacent to the new sidewalk.



WORK SCHEDULED (Next 2 Weeks)

- **Phase II**
 - Complete concrete sidewalk and paver installations.
 - Complete pavement markings (centerline, shoulder, and parking).
 - Complete traffic signal improvements at Twelfth St. intersection.
- **Phase III**
 - Complete concrete sidewalk and paver installations.
 - Complete pavement markings (centerline, shoulder, and parking).
 - Complete paving of remaining driveways.
 - Complete back-of-sidewalk work (yards, walkways, etc.)

MAINTENANCE OF TRAFFIC


Detours will likely be utilized during installation of pavement markings. One-way alternating traffic will be maintained throughout the remaining project area as concrete sidewalk and driveway paving is being completed.

The current schedule includes the following:

- Pavement Markings: Friday, 10/27
- Driveway Paving: Tuesday, 10/31 or Wednesday, 11/1
- Back-of-Sidewalk Work: Friday, 10/27 – Friday, 11/10

With project completion anticipated in two to three weeks, this will be our last report. Thank you for your continued patience throughout the project!

If you would like to receive this document by email, please contact Pam LaFlamme at plaflamme@berlinnh.gov



HEB Engineers, Inc. • www.hebengineers.com
New Hampshire: Office (603) 356-6936 • Fax (603) 356-7715
PO Box 440 • 2605 White Mountain Highway • No. Conway, NH 03860
Maine: Office (207) 803-0265 • PO Box 343 • 103 Main Street • Suite 6 • Bridgton, ME 04009

City of Berlin • www.berlinnh.gov
168 Main Street
Berlin, NH 03570
(603) 752-7532

